



21 Work Orders

DUE	WO #	STATUS	DESCRIPTION	ASSET	LAST UPDATED	CREATED ON	COMPLETED ON	FORM ITEMS	PARTS
	7326	Complete	Greased trailer Left rear 2in red marker light came unplugged Adjusted brakes	Misc.	12/26/20	12/26/20	12/26/20 13:48:30 CST	0 Form Item	1 Part
	10561	Complete	Paint frame where plates were welded .	SC23	04/03/22	04/03/22	04/03/22 12:02:44 CDT	0 Form Item	4 Parts
	10560	Complete	Weld plates on inside and outside of frame by front axle.	SC23	04/03/22	04/03/22	04/03/22 09:59:04 CDT	0 Form Item	1 Part
	11917	Complete	Chris Helland - Replaced RR and LF brakes	SC23	11/29/22	11/29/22	11/29/22 09:04:35 CST	0 Form Item	1 Part
	10976	Complete	Right rear inside tire flat. Pulled wheels off and valve stem core bad. Replaced valve stem core.	SC23	06/11/22	06/11/22	06/11/22 08:33:57 CDT	0 Form Item	0 Part
	8637	Complete	Fixed lights on rear of trailer.	SC23	06/26/21	06/26/21	06/26/21 06:40:32 CDT	0 Form Item	4 Parts
	8896	Complete	Removed ruined wheels and tires from sc23, took 13 bad tires to bighorn tire for disposal	Misc	07/31/21	07/30/21	07/31/21 05:51:00 CDT	0 Form Item	0 Part
	8387	Complete	Replaced 3 slack adjusters. Replaced 2 tires left front axle. Grease and checked lights. Cleaned all abs rings.	SC23	05/02/21	05/02/21	05/02/21 06:41:14 CDT	0 Form Item	2 Parts
	8671	Complete	Replaced 4 tires on right side. Replaced right mud flap	SC23	06/30/21	06/30/21	06/30/21 09:55:28 CDT	0 Form Item	2 Parts
	12821	Complete	Flat tires on trailer	SC23	03/15/23	03/10/23	03/15/23 09:13:54 CDT	0 Form Item	2 Parts
	8481	Complete	Repaired wiring harness for lights.	SC23	05/24/21	05/24/21	05/24/21 13:45:42 CDT	0 Form Item	0 Part
	13041	Complete	7 pin female on trailer was broken and had corrosion in the wires. Cut off lines and replaced 7 pin	SC23	04/18/23	04/09/23	04/18/23 07:22:42 CDT	0 Form Item	1 Part
	10461	Complete	Axle was wedged sideways and leaf springs were stuck. Broke axle loose and got in place. Install new tie rod and torque arm and align axle. Install two new tires one per	SC23	03/27/22	03/25/22	03/27/22 06:54:51 CDT	0 Form Item	4 Parts

		side on front axle. Trailer will need to come back through the shop to get other tires put on when done welding.							
8088	Complete	Replaced brakes on right side front and back rewired middle tail lights and license plate light	SC23	03/18/21	03/18/21	03/18/21 14:49:12 CDT	0 Form Item	5 Parts	
11624	Complete	Replaced 6 tires	SC23	09/24/22	09/23/22	09/24/22 06:59:23 CDT	0 Form Item	1 Part	
13016	Complete	Replaced right front brake shoe. Grease trailer.	SC23	04/04/23	04/04/23	04/04/23 16:48:03 CDT	0 Form Item	2 Parts	
11058	Complete	New mudflaps. Fix wiring to blinkers and marker lights.	SC23	06/22/22	06/22/22	06/22/22 08:40:49 CDT	0 Form Item	1 Part	
11080	Complete	Found bad connection at 7 way plug.	SC23	06/24/22	06/24/22	06/24/22 06:31:25 CDT	0 Form Item	0 Part	
12/10/23 15167	Complete	replaced fenders on all sides work done by Kobe and John	SC23	12/17/23	12/17/23	12/17/23 10:40:30 CST	0 Form Item	1 Part	
12/11/23 15162	Complete	repaired lights -3 centers rewired -new license plate light and wiring -new ABS light wiring -new plug on passenger side rear Help king with putting axle in place Work done by Ian	SC23	12/17/23	12/17/23	12/17/23 09:55:25 CST	0 Form Item	2 Parts	
12/11/23 15196	Complete	Driver side front axle: leaf spring displace, brakes changed, slack adjuster, front axle driver side, adjustment bar replaced one of the axles had an aluminum rim, changed out for steel, adjusted brakes All Abs sensor replaced greased	SC23	12/17/23	12/17/23	12/17/23 16:08:28 CST	0 Form Item	8 Parts	

14 Work Orders assigned to **Automated**
2 Work Orders assigned to **Annette Lautenschlager**
1 Work Orders assigned to **Naqibullah King Azizi**
2 Work Orders assigned to **Day Shift**
1 Work Orders assigned to **Chris Helland**
1 Work Orders assigned to **Wally Burr**

0 Open Work Orders
0 On Hold Work Orders
0 In Progress Work Orders
21 Closed Work Orders

Total Time: **67** hours **13** minutes
 Total Cost: **\$19153.11**
 Total time to complete: **436** hours **48** minutes