



11 Work Orders

DUE	WO #	STATUS	DESCRIPTION	ASSET	LAST UPDATED	CREATED ON	COMPLETED ON	FORM ITEMS	PARTS
	4672	Complete	Replaced LF brake pancake. (sc16) Adjusted both front brakes. Pressure washed old brakes for LR. Filled rear end with 80-90. Replaced LR wheel seal.	Misc.	03/11/20	03/11/20	03/11/20 15:13:03 CDT	0 Form Item	4 Parts
	7589	Complete	Cross brace broken free from frame Welded back into place	SC16	01/28/21	01/28/21	01/28/21 06:08:56 CST	0 Form Item	0 Part
	14589	Complete	Diagnose abs code. Rewired abs electrical line. Installed grommet, light, abs sensor #6 from module to hub. Checked lighting system, brakes, grease trailer. Replaced abs sensor right rear. Grease and brake anti-freeze. Installed new landing gear sand shoe	SC16	10/19/23	10/18/23	10/18/23 17:14:51 CDT	0 Form Item	9 Parts
	7545	Complete	Replaced broken and corroded wires. Installed junction box that was not there. Abs worked as should but the wires were cut	SC16	01/24/21	01/24/21	01/24/21 08:32:31 CST	0 Form Item	2 Parts
	8762	Complete	Fix both outside rear red marker lights sc16. Work done in Wyoming.	SC16	07/16/21	07/16/21	07/16/21 11:24:07 CDT	0 Form Item	0 Part
	8674	Complete	Checked trailer rewired left side tail lights	SC16	06/30/21	06/30/21	06/30/21 12:16:08 CDT	0 Form Item	4 Parts
	7598	Complete	Geeased trailer and replaced both second axel brakes.	SC16	01/29/21	01/28/21	01/29/21 06:12:17 CST	0 Form Item	2 Parts
	7065	Complete	Lights out Rplace lights and harness Rr box handle broken on box Replaced handle	Misc.	11/26/20	11/26/20	11/26/20 06:36:16 CST	0 Form Item	2 Parts
	8308	Complete	Lights out on trailer Fixed broken wires	SC16	04/18/21	04/18/21	04/18/21 05:41:26 CDT	0 Form Item	0 Part
	8502	Complete	Replaced 3 255/70r22.5 trailer tires and rims	SC16	05/29/21	05/28/21	05/29/21 05:41:32 CDT	0 Form Item	4 Parts
04/15/21	8247	Complete	Tail not working on passanger side wiring issues.	SC16	04/15/21	04/15/21	04/15/21 07:38:53 CDT	0 Form Item	2 Parts

9 Work Orders assigned to **Automated**
1 Work Orders assigned to **Shop**
1 Work Orders assigned to **johnnylangham@rocketmail.com**

0 Open Work Orders
0 On Hold Work Orders
0 In Progress Work Orders
11 Closed Work Orders

Total Time: **30** hours **15** minutes
Total Cost: **\$5354.28**
Total time to complete: **45** hours **47** minutes