



29 Work Orders

DUE	WO #	STATUS	DESCRIPTION	ASSET	LAST UPDATED	CREATED ON	COMPLETED ON	FORM ITEMS	PARTS
	6422	Complete	Driver Side Rear Tire	Misc	09/24/20	09/24/20	09/24/20 06:58:57 CDT	0 Form Item	1 Part
	6331	Complete	Replaced all 8 tires With 275/70/22.5 Miami helped.	Misc.	09/16/20	09/16/20	09/16/20 14:18:47 CDT	0 Form Item	1 Part
	11263	Complete	Replaced RF tires. Repaired wiring on LF marker.	SC14	07/23/22	07/23/22	07/23/22 18:08:18 CDT	0 Form Item	2 Parts
	11873	Complete	King replaced right front wheel seal. Installed 4 brake shoes. Changed 6 tires. Cody changed 2 right front tires. Replaced rear axle torque rod. Adjust brakes. Put brake line anti-freeze in tank.	SC14	11/12/22	11/12/22	11/12/22 11:54:15 CST	0 Form Item	7 Parts
	9166	Complete	Replaced tail lights and wiring on right side. Replaced mud flap on right side.	SC14	09/02/21	09/02/21	09/02/21 07:31:54 CDT	0 Form Item	2 Parts
	11495	Complete	Replaced front left with 2 new tires and 1 used on right side.	SC14	08/28/22	08/28/22	08/28/22 09:35:36 CDT	0 Form Item	2 Parts
	11380	Complete	Chris and I: - Straightened front axle springs and tightened u bolts. - Replaced both RR tires. - Replaced intermediate bushing next to RF slack. - Greased trailer. - Checked lights.	SC14	08/14/22	08/13/22	08/14/22 07:55:49 CDT	0 Form Item	2 Parts
	10299	Complete	Left front light. Rear marker lights. Abs light	SC14	03/02/22	03/02/22	03/02/22 06:48:39 CST	0 Form Item	3 Parts
	8190	Complete	Replaced front spring hangers. Had to cut old ones off and weld new back on. Straighten front springs. Replaced all brakes and drums. Fixed abs. Replaced side marker light. Aired up all tires.	SC14	04/06/21	04/06/21	04/06/21 15:27:07 CDT	0 Form Item	3 Parts
	8638	Complete	Replaced right rear tail light. Checked wiring and cleaned junction box.	SC14	06/26/21	06/26/21	06/26/21 07:58:41 CDT	0 Form Item	1 Part
	8768	Complete	Replaced 4 tires on left side. Weld left rear front mud flap bracket.	SC14	07/17/21	07/17/21	07/17/21 06:07:33 CDT	0 Form Item	1 Part

10337	Complete	Replaced all 4 torque rods. Replaced all 4 brake shoes and 2 drums. Replaced 2 tires on right rear axle. Replaced 1 tire on right front outside. Align axles.	SC14	03/08/22	03/08/22	03/08/22 06:57:28 CST	0 Form Item	5 Parts
11085	Complete	Weld plates on both rear spring support brackets.	SC14	06/24/22	06/24/22	06/24/22 07:38:25 CDT	0 Form Item	0 Part
7942	Complete	Mud Flap brackets broke off of frame. Weld new plates onto frame and reattach brackets	SC14	03/08/21	03/08/21	03/08/21 05:12:57 CST	0 Form Item	0 Part
15269	Complete	Annual inspection	SC14	12/21/23	12/21/23	12/21/23 16:21:33 CST	0 Form Item	0 Part
15270	Complete	Zack And Kobe done the work. Removed passenger side equalizer. Cody repaired the end of equalizer. Fixed wiring for marker lights and tail lights. Chris replaced right front inside tire.	SC14	12/22/23	12/21/23	12/22/23 11:20:44 CST	0 Form Item	4 Parts
9672	Complete	Right front spindle replaced. Replaced hub and bearings	SC14	12/17/21	12/17/21	12/17/21 07:07:23 CST	0 Form Item	5 Parts
13507	Complete	Passenger side outer tail light was broken and had to be replaced. Driver side inner tail light was corroded and had to be replaced. Had to rewire both tail light and the marker light pigtails on the driver side.	SC14	06/19/23	06/19/23	06/19/23 15:11:18 CDT	0 Form Item	3 Parts
11287	Complete	Replaced left rear tires.	SC14	07/27/22	07/27/22	07/27/22 18:14:20 CDT	0 Form Item	1 Part
13388	Complete	Fixed like 20 spots with bare wires.	SC14	05/29/23	05/29/23	05/29/23 13:49:51 CDT	0 Form Item	0 Part
7622	Complete	Fixed abs. Fixed right turn signal Replaced left rear fender	SC14	02/01/21	02/01/21	02/01/21 16:24:39 CST	0 Form Item	3 Parts
7277	Complete	Service Call To New Town. Replaced 2 left rear tires	Misc	12/21/20	12/21/20	12/21/20 06:21:56 CST	0 Form Item	1 Part
6988	Complete	Dog tracks to the right Found LR track arm missing bolt Installed new bolt	Misc.	11/20/20	11/20/20	11/20/20 05:23:07 CST	0 Form Item	0 Part
9604	Complete	Replaced leaf spring welded hangers	SC14	12/15/21	12/08/21	12/15/21 12:07:28 CST	0 Form Item	2 Parts
10159	Complete	Replaced LR outside tire	SC14	02/05/22	02/04/22	02/05/22 06:39:12 CST	0 Form Item	2 Parts
7279	Complete	Tightened up stabilizer Bolt	Misc	12/21/20	12/21/20	12/21/20 07:07:01 CST	0 Form Item	0 Part
11590	Complete	Passenger from axle 2 tires.	SC14	09/21/22	09/13/22	09/21/22 08:13:57 CDT	0 Form Item	1 Part
		Switched trailer numbers Fixed				11/20/20 06:12:50		

6992	Complete	left corner light wires	Misc	11/20/20	11/20/20	CST	0 Form Item	0 Part
7284	Complete	Changed 2 bad tires on right front	Misc	12/21/20	12/21/20	12/21/20 15:40:02 CST	0 Form Item	1 Part

24 Work Orders assigned to **Automated**
1 Work Orders assigned to **Zikrullah Safazada**
1 Work Orders assigned to **codyharman11@gmail.com**
2 Work Orders assigned to **Wally Burr**
1 Work Orders assigned to **Chris Helland**

0 Open Work Orders
0 On Hold Work Orders
0 In Progress Work Orders
29 Closed Work Orders

Total Time: **105** hours **0** minutes
 Total Cost: **\$28737.19**
 Total time to complete: **423** hours **57** minutes